

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Wednesday, June 19, 2024

Informational:

1 Misc

05/20/24 Monday JMJ

Contractor potholing and locating exist sanitary & storm lines.
(SDI) Contractor will be installing the sanitary line.

05/21/24 Tuesday JMJ

Contractor cored into existing manhole and install boot to begin installation of 8" PVC (SDR-26) sanitary pipe. The contractor installed the sanitary line coming out of the existing MH.

@3.20% instead of the 3.45% as per project plans. Contractor was able to install a few sticks of pipe.

05/22/24 Wednesday JMJ Sub-Contractor SDI

Contractor installed approximately 28' of 8" PVC (SDR-26).
Progress has been slow do to existing utilities in the ground.

05/28/24 Tuesday JMJ

Contractor installed approximately 25' of 8" PVC (SDR-26) and began to install base of MH-1 as per project plans 05/23/24 Thursday. Contractor continued the installation of sanitary sewer line.

05/29/24 Wednesday JMJ

Contractor continued to install 8" sanitary line. Contractor had to make field changes due to the existing utilities. Changes are not major but new install by a few feet as needed.

05/30/24 Thursday JMJ Sub-Contractor SDI

Contractor was able to install MH-2 and laid approximately 42' of 8" (SDR-26). Contractor backfilled and reopen North entrance for residence.

06/03/24 Monday JMJ Sub-Contractor SDI

Contractor was only able to install a few stick of pipe out MH-2 due to existing utilities. Contractor backfilled excavation.

06/04/24 Tuesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor was able to install approximately 70' yesterday and 100' today of 8" (SDR-26).

06/05/24 Wednesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor installed MH-3 as-per project plan progress was slow due to exist and abandon utilities.

The SDI continued installation of sanitary main.

06/11/24 Tuesday JMJ General Contractor Straub / Sub-Contractor SDI

Contractor plans to installed invert MH-3. They have continue to install sanitary as-per project plans.

06/13/24 Thursday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor tied-in MH A-4 to existing sanitary.

06/17/24 Monday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor installed the 4" lateral for the future Dog Park. Contractor excavating to install MH A-5 on existing main.

06/18/24 Tuesday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor installed MH A-5 to tie-in to existing main to abandon existing main hole & main.

06/19/24 Wednesday JMJ (General Contractor Straub / Sub-Contractor SDI)

Contractor continued to stack and install the sections of MH A-5.

Comments: