CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223975

Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Sanitary Sewer Construction Dustin Agcopra Partial Friday, May 03, 2024

Inspection

Informational:

1 Misc 1-2-24 DP. Sewer contractor was on site today. They set the Manhole

(sampling manhole). They had the 4" pipe ran to the manhole and 4" coming out. They were trying to get to the 4x6 tee today but are going to leave it uncovered. They didn't have tracer wire installed when I was there, but said

they would get it on.

2-5-24 Dustin A, Started sewer out of proposed sewer service manhole (#10),

2-6-24 Dustin A, Continued work on service line.

2-7-24 Dustin A, Part of manhole near y is set, y is installed

2-10-24 Dustin A, Last manhole set sewer tied in. Backfilled 30 day starts

today will be up on march 12th

Corrective Action Required:

2 Miscellaneous

Correction

3-15-24 Dustin A, Sewer did not pass camera test from water dept . Talked with Dutch and contractor on issues that need to be addressed. Will need to

be fixed and 30 day will need to be restarted.

4-1-24 Dustin A, Sewer was dug up and issues have been corrected. Sewer cannot still be used until 30 day period has passed and all testing redone.

Corrective Action Required:

3 Misc

5-3-24 Dustin A, Sewer camera inspection has been redone. There is a sag, but it is within the limit to allow. The only thing of note to repair is the grouting of the lifting lugs in manhole 57-136. Contractor and Dutch has been informed ans will let me know when corrections have been made.

6-19-24 Dustin A, Lugs has been grouted and was ok'd by water dept

Comments: