

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222424
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Wednesday, June 19, 2024

Informational:

- | | | |
|---|------|--|
| 1 | Misc | 3-20-24 BR Contractor installed 100' of 30" HDPE line of 3800 - 3801. |
| | | 3-25-24 BR Contractor is breaking rock and digging to get to depth to install box inlet 3801. |
| | | 6-10-24 BR Contractor (ESS) installed 50' of 36" HDPE pipe from pond to storm box #2201 and installed storm box #2201 structure. |
| | | 6-11-24- BR Contractor (ESS) installed 300' of 30" HDPE pipe to storm box #2204. Storm box #2022, 2023, & 2024 boxes structure are installed. |
| | | 6-12-24 BR Contractor (ESS) installed 100' of 30" HDPE pipe to storm box #2205 and structure is installed. Also contractor installed 160' of 15" HDPE pipe to storm box #2206 and structure is installed. |
| | | 6-13-24 BR Contractor (ESS) installed 275' of 15" HDPE pipe from storm box #2206 to storm box #2208. Storm box #2208 structure is installed. |
| | | 6-17-24 BR Contractor (ESS) installed 110' of 36" HDPE pipe from storm box #2900 to storm box #2902. Storm boxes structures installed box #2900, box #2901, & box #2902. Contractor installed 110' of 15" HDPE pipe from storm box |

#3600 to storm box #3602. Storm boxes structures installed box#3600, box#3601, & box#3602

6-18-24 BR Contractor (ESS) installed 230' of 36" HDPE pipe from storm box#2902 to storm box#2904. Storm boxes structures installed box#2903 & box#2904.

6-19-24 BR Contractor (ESS) 1st crew installed 120' of 15' RCP from storm box#2208 to storm box#2209 and box#2209 structure is installed.
2nd crew installed 150' of 36" HDPE from storm box#2904 to storm box#2905, also installed 110' of 30" HDPE from storm box#2905 to storm box#2906.

Comments: