

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20234377  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Patrick Schonfeldt	Partial	Wednesday, June 19, 2024

Informational:

1	Misc	6-7-24 PS Contractor removing end section and headwall at existing end section STA 0+00, storm line A
		6-11-24 PS Headwall end section removed at existing storm 0+00, contractor preparing site for install of junction box A-1
		6-12-24 PS Contractor set junction box A-1
		6-13-24 PS Contractor set junction box A-2 STA 0+78.94 and set 60" HDPE from A-1 STA 0+00 to A-2 STA 0+78.94
		6-14-24 PS Contractor poured exterior collar and grouted existing box to A-1 junction box, excavating at 1+00
		6-17-24 PS Contractor set HDPE storm line from A-2 STA 0+78.94 to STA 1+80. PM contractor set HDPE from 1+80 to 2+80
		6-18-24 PS Contractor set HDPE from 2+80 to A-4 junction box 3+38.59, pouring collar at A-2 junction 0+78.94. PM contractor poured inverts and set lids at boxes A-4 and A-1

6-19-24 PS Contractor excavating for RCP install between existing storm box at arboridge to connect to junction A-2 0+78.94 PM contractor installing RCP at area listed above

**Comments:**