

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Patrick Schonfeldt	Partial	Tuesday, June 25, 2024

Informational:

1 Misc

6-12-24 PS Contractor poured concrete pad in front of trash enclosure at lot

6-13-24 PS Contractor laid base asphalt throughout parking lot stall portion of lot per plan

6-14-24 PS Contractor laying surface layer asphalt throughout parking lot stall portion of lot. PM contractor completed surface layer asphalt at parking lot stall area of lot

6-25-24 PS Contractor laying base asphalt at road that connects approach to parking lot

**Comments:**