

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Patrick Schonfeldt	Partial	Tuesday, June 25, 2024

Informational:

1 Misc

6-12-24 PS Contractor poured concrete pad in front of trash enclosure at lot

6-13-24 PS Contractor laid base asphalt throughout parking lot stall portion of lot per plan

6-14-24 PS Contractor laying surface layer asphalt throughout parking lot stall portion of lot. PM contractor completed surface layer asphalt at parking lot stall area of lot

6-25-24 PS Contractor laying base asphalt at road that connects approach to parking lot. PM Contractor completed surface asphalt at road that connects approach to parking lot

Comments: