

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231141
Address: 2201 NE TOWN CENTRE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Scott	Passed	Tuesday, June 25, 2024

Informational:

1	Misc	10-12-23 NS Site visited crew is working
		10-13-23 NS Site visited crew is working on water
		10-17-23 NS Site visited crew is working
		10-19-23 NS Site visited crew is not working
		10-24-23 NS Site visited crew has poured kickers
		10-25-23 NS Site visited crew is working
		11-1-23 NS Site visited crew is working on back flow
		11-2-23 NS Site visited crew is working
		11-3-23 NS Site visited crew is not working
		11-6-23 NS Site visited crew is not working
		11-7-23 NS Site visited crew is working on water and installing fire hydrants
		11-8-23 NS Site visited crew is working
		11-10-23 NS Site visited crew is working
		11-14-23 NS Site visited crew is not working
		11-15- NS Site visited crew is not working
		11-16-23 NS Site visited crew is working
		11-17-23 NS Site visited crew is working
		11-21-23 NS Site visited crew is working on water line
		11-28-23 NS Site visited crew is digging for the water line
		11-29-23 NS Site visited crew is laying pipe
		12-12-23 NS Site visited crew is not working

12-19-23 NS Site visited crew is not working today
12-20-23 NS Site visited crew is not working
12-28-23 NS Site visited crew is working
1-3-24 NS Site visited crew is not working
1-18-24 NS Site visited crew is working on the last part of the line
1-19-24 NS Site visited crew is working on back flow and pouring kickers
1-30-24 NS Site visited doing a hydro test. passed
3-21-24 - both water test passed
4-2-24 PS No inspections for development today
6-25-24 NS Site visited and it appears everything has passed

Comments: