

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Thursday, June 27, 2024

Informational:

1 Misc

06/18/24 Tuesday JMJ

Contractor installed storm line 200 and backfilled excavation.

06/19/24 Wednesday JMJ

Contractor installed 30" (103 to 102) nyloplast drain basin, Install 95.70L.F. 24" HDPE 3+00 to 2+00.

06/27/24 Thursday JMJ (Sub-Contractor SDI)

Contractor located existing storm Northeast side of project, but it is was not as project plans show. Contractor will work on sanitary portion.

Comments: