

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Thursday, June 27, 2024

Corrective Action Required:

1	FIRST FLOOR	<p>**Addition side:</p> <ul style="list-style-type: none">-Bulkheads ok to cover-Soffits at 1E-120, 1E-101/103-Approved between grid lines EE-JJ and 2.7-6 <p>*Waiting/ lobby area</p> <ul style="list-style-type: none">-complete hvac at entry, complete dwv to second floor, open fire alarm box <p>*Data room</p> <ul style="list-style-type: none">-complete hvac and sprinklers <p>*143</p> <ul style="list-style-type: none">-not complete <p>*182</p> <ul style="list-style-type: none">-Open j box, seal and label firewall, install fire damper at through penetration <p>*Corridor 100G</p> <ul style="list-style-type: none">-Seal penetrations and label smoke wall <p>*145-148</p> <ul style="list-style-type: none">-Secure 2x4 lights at opposite corners, label fire wall <p>*Corridor 100I</p> <ul style="list-style-type: none">-Complete HVAC <p>*155</p>
---	-------------	---

- Seall penetrations and label firewall
- *AHU
- Address duct penetration/ complete firewall

Corrective Action Required:

2 SECOND FLOOR

Above-ceiling OK below:

- Soffits in waiting room area and adjacent corridors

Corrective Action Required:

3 THIRD FLOOR

Comments: