

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Friday, June 28, 2024

Informational:

1 Misc

Corrective Action Required:

2 FIRST FLOOR

Building A:

-Approved

****Building B:**

-Firewall/ Shearwall at pool pump room ok to cover for electrical gear

-Shear wall nailing pattern ok

****Building C:**

-Pre rock behind tubs and showers approved

****Building D:**

-Firewall extensions at D/C separation framing approved

Corrective Action Required:

3 SECOND FLOOR

Building A:

-Approved

Building B:

-Shear walls behind tubs ok

-Deck framing ok

-Shear wall nailing pattern ok
-Units and north corridor approved. South corridor walls approved *Provide truss repair

**Building C:

-Pre rock behind tubs and showers approved
-Firewall extensions at decks ok to cover
-MEPs at fire and shear walls ok to cover *Units 220, 221, 222, 223, 224, 225, 228, 229

Corrective Action Required:

4 THIRD FLOOR

*BUILDING A:

-Approved

*Building B:

Approved

**Building C:

-2 HOUR WALLS OK FOR ROCK
-Firewall extensions at decks ok to cover

6/21/24

-Provide all paperwork for truss repairs at: Elevator, 322, 328, 330

**Decks not inspected at north and west sides

-Decks 321, 329 ok

-Deck 325 needs hager on glulam

-328-Strap top plate at back bedroom

Corrective Action Required:

5 FOURTH FLOOR

*BUILDING A:

-Approved

*Building B:

-Approved

*Building C:

-OK for pre rock behind tubs and showers

CORRIDOR OUTSIDE OF MECH ROOM-Complete column framing, seal dead spaces, missing nails at truss hanger at 426

*Building D:

-OK for pre rock behind tubs and showers

Corrective Action Required:

6 ELEVATOR 1

**ELEVATOR A:

-Ok for rock on inside of shaft all floors

Corrective Action Required:

7 STAIR TOWER 5

Stair tower D:

-Shear wall nailing pattern complete

Corrective Action Required:

8	STAIR TOWER 1	*Stair A -Approved walls and ceiling all floors
Corrective Action Required:		
9	ELEVATOR 2	Elevator in building C -Framing approved
Corrective Action Required:		
10	STAIR TOWER 2	Stair 2 in Building B -Approved walls and ceiling all floors
Corrective Action Required:		
11	STAIR TOWER 3	Stair 2B in Building B -Approved walls and ceiling all floors
Corrective Action Required:		
12	Misc	Seg#B clubhouse first and second floor MEP rough inspection - address 3 damaged trusses above a218 corridor - Secure all SEC cables in ceiling space through out ***Electrical room not inspected ***Pull and.pool pump room not inspected

Comments: