

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241619  
Address: 1805 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Shawn Hoffman	Failed	Monday, July 01, 2024

Corrective Action Required:

1	Miscellaneous Correction	1805 SW Hightown. All rough  -Have plan designer address meaning of EC3, EC1 and load bearing option for roof A&C -Have engineer better address (3) 2x4 at dining room window -Plans call for double joist under bath tub (missing)
---	--------------------------	---

Comments: