

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240055
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Passed	Tuesday, July 02, 2024

Informational:

1	Misc	5-15-24 DP. Crew exposed the first water tie in location to see what they were dealing with. They are planning on laying all of the pipe and then doing the first tie in.
		5-17-24 DP. Crew laid water line 3 today. They haven't backfilled or poured kickers yet.
		5-21-24 DP. Crew poured a straddle block and a kicker at the blow off valve.
		5-24-24 DP Crew is working on the 8" water line
		5-25 Crew finished installing the 8" water main and is headed to work on the 6" fire line.
		6-14-24 DP. Both lines were Chlorinated.
		6-17-24 DP. Both lines were dechlorinated.

Comments: