

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240055
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 2	Devon Perry	Passed	Tuesday, July 02, 2024

Informational:

1	Misc	6-19-24 DP. I took second sample of 6" and 8" water mains to Blue Valley Lab. 6-20-24 DP. The second sample from the 6" main passed and can now be put in service. The second sample of the 8" passed making it the first passing sample of the 8". Still need 1 more passing sample before the 8" can be put into service. 6-20-24 DP. I took the 3rd sample to Blue Valley Lab today for the 8" water main. 6-21-24 DP. 3rd sample on 8" passed.
---	------	---

Comments: