

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20225624
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Passed	Wednesday, July 03, 2024

Informational:

1	Misc	2-8-24 Dustin A, Water is installed in hollywood, flowable fill is installed with concrete cap. 2-15-24 Dustin A, The T on hollywood was installed as well as the t for the hydrant. 2-22-24 Dustin A, Water line extension is ran to bout 10 ft from existing. Ready for hydrostatic and chlorine test.
---	------	--

Comments: