

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20236327
Address: 1113 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Wednesday, July 03, 2024

Corrective Action Required:

2	Misc	1113 sw Corinthian Ln Fb = Fire block/ draft stop - Fb all top plate penetrations above garage doors - Protect water lines in master shower - Provide window @ master tub - Fb top plate penetrations @ master/bathroom vanity - Provide window @master bedroom - Provide security blocking at all exterior doors - At bottom of stairs to second floor stud missing above not supported below second floor - Address Gap in top plate and less than 24" overlap at top plate Bedroom 3 closet - Address over tapered bottom support of valley rafter @ Bedroom 4 - All steel columns are 3", plans call for 3 1/2" - Gas piping not bonded
---	------	---

Comments: