## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20233582Address:3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Patrick Schonfeldt	Partial	Wednesday, July 03, 2024
Informational:			
1 Misc	1-11-24 PS No activity on site due to weather this week		
	1-17-24 PS No activity on s	site	
	2-2-24 PS No activity on si	te	
	2-21-24 PS Crews on site v	working on building footing	
	2-26-24 PS Crews on site working on building footings		
	2-27-24 PS Crew working	on building footings	
	2-29-24 PS Crew working	on building footings	
	3-4-24 PS Crew working o	n building footings	
	3-5-24 PS Made site visit, contractor working on bui	no inspections for develop ilding underslab	ment, plumbing
	3-6-24 PS No inspections	for development today	

	3-12-24 PS No inspections for development, crews on site installing building underslab plumbing and electrical
	3-20-24 PS No inspections for development today, crew poured building underslab yesterday 3/19
Informational: 2 Misc	3-28-24 PS Crews on site working on building construction
	4-2-24 PS No inspection for development today
	5-13-24 Dustin A, No activity today
	4-22-24 Dustin A, Contractor working on private water, Digging footings for vault.
	6-27-24 PS No inspections for development today
	6-28-24 PS No inspections for development today
	7-2-24 PS No inspections for development today

## **Comments:**