



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114000, Building Permit - Commercial
Address: 910 NW BLUE PKWY, Unit:R, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|-----------------------------|
| Gas Piping Inspection - Commercial | John Borns | Failed | Tuesday, September 20, 2011 |

Corrective Action Required

1 MISC

PROTECTION OF ROOF MEMBRANE UNDER WOODEN PIPING
SUPPORT BLOCKS: ATTACH APPROVED SLIP SHEETS TO
BOTTOM OF BLOCKS, SECURING SHEETS TO SIDES OF BLOCKS

Corrective Action Required

2 MISC

IFGC 407 / 415: ROOFTOP STEEL GAS PIPING SUPPORT
SPACING INTERVAL: MAXIMUM 8' FOR 3/4" OR 1"; 10' FOR 1-1/4"
OR LARGER

Corrective Action Required

3 MISC

IFGC 404.8: EXTERIOR EXPOSED GAS PIPING MUST BE PAINTED
OR OTHERWISE PROTECTED FROM CORROSION.

| | | | |
|--|------------|--------|-----------------------------|
| Gas Service Inspection - Commercial | John Borns | Passed | Tuesday, September 20, 2011 |
|--|------------|--------|-----------------------------|

Comments: RELEASE SERVICE