

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223975
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Kyle Beard	Failed	Monday, July 08, 2024

Corrective Action Required:

1	Miscellaneous Correction	Whataburger. Occupancy -Secure MC cable's under warming table -Back door exit discharge light is not working -Dining room GFCI needs to be tamper resistant -Protect Ptrap in bathrooms -Hood reservoir on roof is not installed -Protect grounding wire outside at grounding buss bar -Roof top cooler amps do not correspond with panel breaker -Strap MC cable and metal conduit at L2 panel -Bond water copper line 250.104 (a) -Installed bushings in transformer box in back room -Grease warmer needs a shutoff valve to be accessible -Soda machine back flow device needs to be code approved -Exit discharge lighting is not correct for passage -Guard rail at roof edge for hood system is only 31 vertical inches high (mechanical code 304.11) -Max freezer amps are 25 and 15 -Fire, planning and water must pass inspection
---	--------------------------	---

Comments: