

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|------------|----------|-----------------------|
| Above Ceiling Inspection | Robb Popp | Partial | Monday, July 08, 2024 |

Corrective Action Required:

1 FIRST FLOOR

*****AREAS APPROVED TO COVER:

**Addition side:

*Bulkheads ok to cover

*Soffits at 1E-120, 1E-101/103

*1E104-108, 112-115, 122-135, 139A-142, 145-148, Corridor 1E-100D,100I, and 100F

6/28/24

*Watiing/ lobby area

-complete hvac at entry, complete dwv to second floor

*Data room

-complete hvac and sprinklers

*143

-not complete

*182

-seal and label firewall, seal penetrations

*Corridor 100N

-Seal penetrations and label fire wall

*155

-label firewall

*AHU

| | |
|-----------------------------|--|
| Corrective Action Required: | -Address duct penetration/ complete firewall |
| 2 SECOND FLOOR | Above-ceiling OK below: |
| | -Soffits in waiting room area and adjacent corridors |
| Corrective Action Required: | |
| 3 THIRD FLOOR | |

Comments: