

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Monday, July 08, 2024

Informational:

1 Misc

Above ceiling OK:
-Staff court yard 200x, north side exterior soffit
-West and south canopies
-OR2

Corrective Action Required:

2 Misc

OR1 room:
-Install fire rated wall labels in above ceiling space per IBC 703.7
-Make sure to remove temporary lighting
-Architect to address 1-hr rating continuity requirement of the smoke barrier, including the wall in OR1, and fire barrier wall from floor to roof deck. Some part of walls only go to the bottom of the roof I beams

OR3 room:
-Install fire rated wall labels in above ceiling space per IBC 703.7
-Fire caulk penetrations of fire-rated wall

Comments: