

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Devon Perry	Partial	Tuesday, July 09, 2024

Informational:  
1 Misc 7-2-24 DP. Crew was onsite today laying geogrid and rolling in rock for subgrade.  
7-8-24 DP. Crew is still working on rolling in rock. Expecting a proof roll soon.

**Comments:**