

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLEND RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Khanh Nguyen	Partial	Tuesday, July 09, 2024

Corrective Action Required:

1	Misc	-Line #1 A through D PASSED 5/15/24 AF -Line 1 to 8.5 line A PASSED 5/16/24 -Tie beams 2,3,4,5 from A to C PASSED 5/17/24 AF -A line 8.5 to 15.5 PASSED 5/22/24 AF -15.5-17 Line A and 70 ft of line 17 PASSED 5/23/24 AF -SW Parking Lot Retaining Wall, 12" Compacted AB3 rock per plan page RW1.1 please upload engineer report to portal 5/24/24 AF -Line 7 through 13 from A to C -A to D on Line 1 and 1 to 10.5 on A Line PASSED 5/28/24 AF -C Line from 16 to 17 Dock walls PASSED 5/29/24 AF -Line 6 from A to B masonry footing walls PASSED 4/6/24 AF -Masonry footings from B to C on 6 -Masonry footings from 6 to 12 on C -2 through 16 to C line tie beams PASSED 6/6/24 AF -C Lines masonry wall from 11 to 17 PASSED 6/11/24 AF -C Line from 10 to 11. 11 Line from D to C. D Line from 11 to 15. 15 Line from C to D. PASSED 6/13/24 AF
---	------	---

Informational:

2	Miscellaneous Correction	Line #1 A through D PASSED 5/15/24 AF -Line 1 to 8.5 line A PASSED 5/16/24 -Tie beams 2,3,4,5 from A to C PASSED 5/17/24 AF
---	-----------------------------	---

- A line 8.5 to 15.5 PASSED 5/22/24 AF
- 15.5-17 Line A and 70 ft of line 17 PASSED 5/23/24 AF
- SW Parking Lot Retaining Wall, 12" Compacted AB3 rock per plan page RW1.1  
please upload engineer report to portal 5/24/24 AF
- Line 7 through 13 from A to C
- A to D on Line 1 and 1 to 10.5 on A Line PASSED 5/28/24 AF
- C Line from 16 to 17
- Dock walls PASSED 5/29/24 AF
- Line 6 from A to B masonry footing walls PASSED 4/6/24 AF
- Masonry footings from B to C on 6
- Masonry footings from 6 to 12 on C
- 2 through 16 to C line tie beams PASSED 6/6/24 AF
- C Lines masonry wall from 11 to 17 PASSED 6/11/24 AF
- C Line from 10 to 11. 11 Line from D to C. D Line from 11 to 15. 15 Line from  
C to D. PASSED 6/13/24 AF
- Line D from 5.5 to 10.5. Passed KB
  
- Line D from 1 to 5.5 -OK KN

**Comments:**