



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113001, Building Permit - Commercial
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Failed	Tuesday, September 20, 2011

Corrective Action Required
1 MISC

1. REVISE PLANS TO SHOW CHANGE IN RATED WALL/CEILING IN CORRIDOR.
2. PENETRATIONS IN WALL SHALL BE SEALED BY APPROVED METHOD.
3. 2 LAYERS INSTALLED ON CEILING IN MAIN CORRIDOR, HALL TO THE NORTH ONLY 1 LAYER INSTALLED ON CEILING.
4. 10 CANLIGHTS INSTALLED IN MAIN CORRIDOR CEILING, PROVIDE APPROVED METHOD OF OPENING/PENETRATION.

Corrective Action Required
2 MISC

REPAIR HOLES IN SOUTH CISE OF 1 HER WALL ABOVE CEILING HEIGHT. SEE PLAN SECTION FOR REPAIR, SEAL ALL PENETRATIONS PER CODE

All Rough Inspection - Commercial	Mark Harding	Failed	Tuesday, September 20, 2011
--	--------------	--------	-----------------------------

Corrective Action Required
2 MISC

1. STAIR WALLS - APPROVED TO COVER EAST STAIR WALL, WEST WALL LEAVE WALL OPEN TO SEE ELECTRICAL BEHIND 2HR WALL. (ELECTRICAL NEED TERMINATED TO BOX)

Comments: