

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Patrick Schonfeldt	Partial	Tuesday, July 09, 2024

Informational:

1 Misc

1-11-24 PS No activity on site due to weather this week

1-17-24 PS No activity on site

2-2-24 PS No activity on site

2-21-24 PS Crews on site working on building footing

2-26-24 PS Crews on site working on building footings

2-27-24 PS Crew working on building footings

2-29-24 PS Crew working on building footings

3-4-24 PS Crew working on building footings

3-5-24 PS Made site visit, no inspections for development, plumbing contractor working on building underslab

3-6-24 PS No inspections for development today

3-12-24 PS No inspections for development, crews on site installing building

underslab plumbing and electrical

3-20-24 PS No inspections for development today, crew poured building underslab yesterday 3/19

3-28-24 PS Crews on site working on building construction

4-2-24 PS No inspection for development today

5-13-24 Dustin A, No activity today

4-22-24 Dustin A, Contractor working on private water, Digging footings for vault.

6-27-24 PS No inspections for development today

6-28-24 PS No inspections for development today

7-2-24 PS No inspections for development today

7-9-24 PS Bair grading for sidewalks and street widening at arboridge

Informational:

2 Misc

**Comments:**