

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20240545  
Address: 3713 SW CLAYTON PL, LEES SUMMIT, MO 640823715 SW CLAYTON PL, LEES SUMMIT, MO  
640823717 SW CLAYTON PL, LEES SUMMIT, MO 640823711 SW CLAYTON PL, LEES  
SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Kyle Beard	Failed	Wednesday, July 10, 2024

Corrective Action Required:

2	Miscellaneous Correction	3717-3715-3713 & 3711 SW Clayton Rated assembly
---	-----------------------------	--

3717  
-Provide caulking details for electrical service cable at rated basement wall  
-Roof vent cut out within 4 feet to rated assembly wall  
-Gap at the ridge is greater than 1/4 of an inch

3715  
-Finish vertical fire blocking at great room S/E corner area  
-Provide caulking information at basement electrical service cable at rated  
assembly walls  
-Ridge in attic area has a greater than 1/4 of an inch gap in fire rated plywood  
along south side

3713  
-Span from the garage to the kitchen is over 10 feet and needs to be  
vertically fire blocked

-Seal electrical service cable hole in basement North wall to fill all gaps

3711

-Roof vent is within four feet of rated assembly wall

**Comments:**