

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230660
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Public Curb Inspection	Bobby Richest	Partial	Wednesday, July 10, 2024

Informational:

1 Misc

7-9-24 BR Contractor (JB Bishop) remove damage curb and formed up and compacted aggregate on north side entrance only with north wing on ex. storm box ready for concrete.

7-10-24 BR Contractor (JB Bishop) poured curb on north side entrance along with north wing on storm box to LS specifications.

Comments: