

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Thursday, July 11, 2024

Informational:

1 Misc

3-20-24 BR Contractor installed 100' of 30" HDPE line of 3800 - 3801.

3-25-24 BR Contractor is breaking rock and digging to get to depth to install box inlet 3801.

6-10-24 BR Contractor (ESS) installed 50' of 36" HDPE pipe from pond to storm box #2201 and installed storm box #2201 structure.

6-11-24- BR Contractor (ESS) installed 300' of 30" HDPE pipe to storm box #2204. Storm box #2022, 2023, & 2024 boxes structure are installed.

6-12-24 BR Contractor (ESS) installed 100' of 30" HDPE pipe to storm box #2205 and structure is installed. Also contractor installed 160' of 15" HDPE pipe to storm box #2206 and structure is installed.

6-13-24 BR Contractor (ESS) installed 275' of 15" HDPE pipe from storm box #2206 to storm box #2208. Storm box #2208 structure is installed.

6-17-24 BR Contractor (ESS) installed 110' of 36" HDPE pipe from storm box #2900 to storm box #2902. Storm boxes structures installed box #2900, box #2901, & box #2902. Contractor installed 110' of 15" HDPE pipe from storm box

#3600 to storm box #3602. Storm boxes structures installed box#3600, box#3601, & box#3602

6-18-24 BR Contractor (ESS) installed 230' of 36" HDPE pipe from storm box#2902 to storm box#2904. Storm boxes structures installed box#2903 & box#2904.

6-19-24 BR Contractor (ESS) 1st crew installed 120' of 15' RCP from storm box#2208 to storm box#2209 and box#2209 structure is installed. 2nd crew installed 150' of 36" HDPE from storm box#2904 to storm box#2905, also installed 110' of 30" HDPE from storm box#2905 to storm box#2906.

6-20-24 BR Contractor (ESS) installed 210' of 15" HDPE pipe from storm box#2209 to storm box#2210 and storm box#2210 structure is installed.

6-24-24 BR 1st crew (ESS) installed 200' of 48' RCP pipe with storm boxes #102,103, & 104 structure installed. 2nd crew installed 110' of 36" HDPE pipe from storm box#2905 to storm box#2906 with box#2906 structure installed.

6-25-24 BR 1st crew (ESS) installed 120' of 30" HDPE pipe from storm box#2906. Storm boxes# 2907,2908, & 2909 structures are installed. 2nd crew installed 150' of 42" HDPE pipe from storm box#104. Storm boxes# 105 & 106 structures are installed.

7-10-24 BR 1st crew (ESS) installed 210' of 42" RCP pipe from storm box#104 to storm box#106. Also storm box#105, box#106 structure is installed. 2nd crew installed 170' of 30" HDPE pipe from storm box#2913 to storm box#2914. Storm box#2914 structure is installed.

7-11-24 BR Contractor (ESS) installed 220' of 30" HDPE pipe & 24" HDPE pipe from storm box#2914 to storm box#2916. Storm box#2915, storm box#2916 structure is installed.

**Comments:**