

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Patrick Schonfeldt	Partial	Thursday, July 11, 2024

Informational:

1      Misc

5-31-24 PS Contractor performed proof roll of compacted subgrade prior to placement of geogrid and aggregate base at parking lot. Third party inspector was on site for test. There were couple of areas of concern but they have been addressed by contractor.

6-5-24 PS Inspected proof roll for surface at parking lot, areas inspected approved for surface asphalt construction

6-11-24 PS Inspected proof roll for surface at parking lot, this is same area inspected on 6-5. Rain over weekend required another proof roll. Areas inspected approved for surface construction

6-19-24 PS Inspected proof roll of compacted subgrade prior to placement of geogrid/aggregate at approach and road that connects to parking lot. Areas inspected approved for geogrid/aggregate placement

6-20-24 PS Inspected proof roll for asphalt surface at parking lot road between lot and approach, areas inspected approved for asphalt surface construction

7-11-24 PS Inspected proof roll for approach surface, approved to proceed with pour of approach

**Comments:**