

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20216450
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|---------------|----------|--------------------------|
| Storm Sewer Construction Inspection | Bobby Richest | Partial | Wednesday, July 10, 2024 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 6-25-24 BR Contractor (ESS) installed 150' of 36" HDPE pipe from storm box#1000 to storm box#1002. Storm boxes# 1000, 1001, & 1002 structures are installed. |
| | | 7-10-24 BR Contractor (ESS) installed 210' of 36" HDPE pipe from storm box#1002 to storm box#1003. Storm box #1003 structure is installed. |
| | | 7-11-24 BR Contractor (ESS) installed 220' of 36" HDPE pipe from storm box#1003 to storm box#1005. Storm box#1004, storm box#1005 structure are installed. Also they installed 50' of 15" HDPE pipe from storm box#1003 to storm box#1101 with storm box#1101 structure installed. |

Comments: