

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240726
Address: 2234 SW CROWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, July 12, 2024

Corrective Action Required:

1 Misc NO FURTHER INSPECTIONS UNTIL EROSION CONTROL IS IN COMPLIANCE

- address anchor bolts for garage back wall sill plate (seal holes made in bottom plate in this area)
- missing stud at short wall left of rear slider(stud over notched)
- address rafter bearing throughout (fix to engineer specifications nailing and decree used)

Comments: