

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20242655
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Friday, July 12, 2024

Informational:

1 Misc

07/03/24 Wednesday JMJ (Wil-Pav)
Contractor poured approximately 10 yards of concrete on the South East side of newly constructed parking lot.

07/09/24 Tuesday JMJ (Wil-Pav) Talked with GC about need to cover the honey cone that present in the curb that were poured. Contractor continues to install forms for curbs for reconstructed parking lot area per project plans.

07/10/24 Wednesday JMJ(Wil-Pav)
Yesterday contractor manage to pour approximately 20 yards of concrete curbs and islands.
Contractor continued pouring curbs for reconstructed parking lot.

07/11/24 Thursday JMJ (Wil-Pav)
Contractor continue to pour curbs and islands. The forms pulled from the curbs and islands poured earlier in the week.

07/12/24 Friday JMJ (Wil-Pav)
Contractor constructed forms for curbs on the Northeast side of the school. 20 yards of concrete will arrive around Noon to pour curbs. (Contractor also graded sidewalks and ramps for the Northeast portion of project.)

Comments: