

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Friday, July 12, 2024

Informational:

1 Misc

Above ceiling OK:
-Staff court yard 200x, north side exterior soffit
-West and south canopies
-OR2, OR3

Corrective Action Required:

2 Misc

OR1 room:
-Architect to address 1-hr rating continuity requirement of the smoke barrier, including the wall in OR1, and fire barrier wall from floor to roof deck. Some part of walls only go to the bottom of the roof I beams

****Make sure to remove temporary lighting in above-ceiling space**

Comments: