

1704 NE 82nd Terrace, Kansas City, MO 64118 phone: 816-260-4897 fax: 816-468-5633

Date: July 10, 2024

Re: Fire Sprinkler submittal review response

John Knox Village – Courtyards bldg. E

515 NW Moore Street Lee's Summit, MO 64081

The following are responses to the fire department comments on the fire sprinkler plans:


Fire sprinkler shop drawings:

1. Sheet 1 shows Fire Dept Conn as a 4" OUT TO 4x2-1/2x2-1/2". This needs to be a 4" storz with a 30 degree elbow


The drawing has been revised to show "4" OUT TO 4" STORZ WITH 30 DEGREE ELBOW FIRE DEPT. CONN."

REMOTE AREA #3 STAIR #1 STANDPIPE 100 PSI AT TOP MOST OUTLET, 250 GPM FLOWING FOR MOST REMOTE OUTLET PLUS 250 GPM AT SECOND OUTLET, FOR STAIR #2 STANDPIPE DEMAND AT FDC: 750 GPM AT 152 PSI


TRUSS BEARING 43'-014" TRUSS BEARING 43'-0¼" -1" OUTLET ON GROOVED CAP -1" OUTLET ON GROOVED CAP - RISER CLAMP (TYPICAL) FOURTH FLOOR 34'-0" FOURTH FLOOR 34'-0" SPRINKLER SUPPLY TO THIRD AND FOURTH FLOORS — <u>ELEV. 7'-0"</u> 2" CHECK VALVE, BUTTERFLY VALVE WITH TAMPER, FLOW SWITCH, GAUGE, TEST & DRAIN (TYPICAL ALL FLOORS) ∕ 1¼" Drain Riser THIRD FLOOR 22'-8" THIRD FLOOR 22'-8" SPRINKLER SUPPLY TO SECOND FLOOR — ELEV. 7'-0" 2" CHECK VALVE, BUTTERFLY VALVE WITH TAMPER, FLOW SWITCH, GAUGE, TEST & DRAIN ∠ 2-1/2" FIRE DEPT. VALVE (TYPICAL ALL FLOORS) — SECOND FLOOR 11'-4" SECOND FLOOR ELEV. 10'-0" ELEV. 10'-0" SPRINKLER SUPPLY TO FROM FIRST FLOOR <u>ELEV. 7'-0"</u> 2" CHECK VALVE, BUTTERFLY VALVE WITH TAMPER, FLOW SWITCH, GAUGE, TEST & DRAIN (TYPICAL ALL FLOORS) — - ROUTE DRAIN RISER TO EXTERIOR OR FLOOR DRAIN FIRST FLOOR 0-0" FIRST FLOOR 0-0" THIS IS A MANUAL-WET STANDPIPE WITH 2½" F.D.V. AT EACH FLOOR



LEVEL AND MANIFOLDS AT EACH LEVEL TO SUPPLY THE SPRINKLERS.



NORTH STANDPIPE



COORDINATE ALL TAMPER AND FLOW SWITCHES WITH ALARM CONTRACTOR. PROVIDE HYDRAULIC INFORMATION NAMEPLATE ON RISER FOR ALL NEW HYDRAULIC AREA.

SPRINKLER RISER

SCOPE OF WORK

THE ENTIRE BUILDING WILL BE PROTECTED BY A NEW WET SPRINKLER SYSTEM THROUGHOUT. THE BALCONIES WILL HAVE DRY TYPE SPRINKLERS SUPPLIED FROM THE WET SYSTEM. THERE WILL BE A STANDPIPE SYSTEM THAT SUPPLIES HOSE VALVES IN EACH OF 2 STAIRS. THERE WILL BE SPRINKLER CONTROL VALVES FOR EACH FLOOR CONNECTED TO THE STANDPIPE IN THE EAST STAIR (STAIR #2). EACH FLOOR OF THE BUILDING WILL BE ON A SINGLE SPRINKLER ZONE, EXCEPT THE THIRD AND FOURTH FLOORS WILL BE SUPPLIED BY A SINGLE ZONE WITH THE VALVE ASSEMBLY AND MAIN LOCATED ON THE THIRD FLOOR.

GENERAL NOTES

ALL PIPE TO BE PLASTIC, CPVC, LISTED FOR USE IN FIRE SPRINKLER

ALL PIPE AND FITTINGS TO CONFORM WITH REQUIREMENTS OF NFPA 13. VALVES ON CONNECTIONS TO WATER SUPPLIES, SECTIONAL CONTROL VALVES AND OTHER VALVES IN SUPPLY PIPES TO SPRINKLERS SHALL BE SUPERVISED OPEN BY AN APPROVED METHOD (BY OTHERS). IT IS THE OWNERS RESPONSIBILITY TO PROVIDE ADEQUATE HEAT

TO KEEP THE SPRINKLER SYSTEM FROM FREEZING. ALL SECTIONS OF TRAPPED PIPING SHALL HAVE AUXILIARY DRAINS WHERE

AND TAMPER SWITCHES (IF REQUIRED) TO BE DONE BY OTHERS. THE SPRINKLER SYSTEM IS TO BE TESTED IN ACCORDANCE WITH THE LATEST APPLICABLE NFPA STANDARDS. HANGERS TO BE SPACED TO MEET NFPA REQUIREMENTS. SEISMIC BRACING IS NOT REQUIRED.

FOLLOWING CONDITIONS:

1 SPRINKLERS SHALL NOT BE REQUIRED IN BATHROOMS WHERE THE BATHROOM AREA DOES NOT EXCEED 55 S.F. (PER NFPA 13R: 6.6.2) 2 SPRINKLERS SHALL NOT BE REQUIRED IN CLOTHES CLOSETS, LINEN CLOSETS, AND PANTRIES WITHIN DWELLING UNITS THAT MEET ALL OF THE

- THE AREA OF THE SPACE DOES NOT EXCEED 24 S.F THE WALLS AND CEILINGS ARE SURFACED WITH NONCOMBUSTIBLE OR LIMITED-COMBUSTIBLE MATERIALS AS DEFINED BY NFPA 220, STANDARD ON TYPES OF BUILDING CONSTRUCTION.

THE SPRINKLER SYSTEM TO BE INSTALLED IN ACCORDANCE WITH NFPA 13R, 2016 EDITION.

ALL ELECTRICAL WIRING OF ALARM BELLS, FLOW SWITCHES

WOOD JOISTS AND TRUSSES.

FLOW TEST:

STATIC: 98 PSI

DATE: 05/02/24

RESIDUAL: 52 PSI WITH 1875 GPM FLOWING

STATIC/RESIDUAL HYDRANT: ELEVATION: SAME AS FINISHED FLOOR

INFORMATION FROM: LEE'S SUMMIT WATER

SPRINKLERS NOT REQUIRED IN CONCEALED SPACES AS FOLLOWS: per NFPA 13R, 2013, section 6.6.6: Sprinklers shall not be required in attics, penthouses equipment rooms, elevator machine rooms, concealed spaces dedicated exclusively to and containing only dwelling unit ventilation equpment, crawl spaces, floor/ceiling spaces, noncombustible elevator shafts where the elevator cars comply with ANSI A17.1 and other concealed spaces that are not used or intended for living purposes or storage and do not contain fuel-fired equipment.

DESIGN CRITERIA

DWELLING UNITS: PER NFPA 13R

SPRINKLERS SPACED PER MANUFACTURER'S LISTING CALCULATE UP TO MAXIMUM 4 SPRINKLERS OPERATING IN A COMPARTMENT AT PRESSURE AND FLOW PER MANUFACTURER'S LISTING OR AT MINIMUM OF 0.05 GPM/S.F., WHICHEVER IS GREATER

CORRIDOR, STAIR: PER NFPA 13R

SPRINKLERS SPACED PER MANUFACTURER'S LISTING CALCULATE UP TO MAXIMUM 4 ADJACENT SPRINKLERS OPERATING AT PRESSURE AND FLOW PER MANUFACTURER'S LISTING OR AT MINIMUM OF 0.05 GPM/S.F., WHICHEVER IS GREATER

MECHANICAL, STORAGE: PER NFPA13R: 7.2.3.1 PER NFPA 13, ORDINARY HAZARD GROUP 1 CALCULATE UP TO A MAXIMUM OF 4 SPRINKLERS IN A COMPARTMENT AT 0.15 GPM/S.F.

MAXIMUM 130 S.F. PER SPRINKLER PER NFPA 13, LIGHT HAZARD 0.10 GPM/S.F. FOR 1500 S.F (REDUCED OPERATING AREA FOR USE OF Q.R. SPRINKLERS AS APPLICABLE) MAXIMUM 225 S.F. PER SPRINKLER

WATER CURTAIN TO BE CALCULATED AT 3 GPM PER LINEAR FOOT

STANDPIPE: CLASS I STANDPIPE (WET MANUAL) 250 GPM AT 100 PSI AT TOP MOST OUTLET PLUS 250 GPM FOR NEXT HIGHEST OUTLET PLUS 250 GPM FOR EACH ADDITIONAL STANDPIPE (TOTAL 750 GPM MAXIMUM FLOWING) ASSUMED PRESSURE AT THE FDC IS 175 PSI

100 GPM HOSE ALLOWANCE

PER NFPA 13: 11.3.3.1

CONSTRUCTION

FLOW TEST

LOCATION: 515 NW MOORE STREET

REVISIONS:

1 07-10-24 PER CITY COMMENTS

DESCRIPTION

DATE



CONTRACT NO.

CONTRACT WITH Straub Construction


DRAWN BY:


PCL CHECKED BY: VC

07-10-24

PLOTTED FOR: APPROVAL DOCUMENT DATE:

SHEET NUMBER: 1 OF 5







JOHN KNOX VILLAGE
COURTYARDS BUILDING E
New Independent Living Building
Lee's Summit, MO

1 07-10-24 PER CITY COMMENTS



CONTRACT NO.

CONTRACT WITH Straub Construction

DRAWN BY: CHECKED BY: VC

PLOTTED FOR: APPROVAL DOCUMENT DATE:

07-10-24 SHEET NUMBER: 4 OF 5

	*	DENOTES HYDRAULICALLY CALCULATED SPRINKLER
	#	HYDRAULIC REFERENCE POINT
	?'-?"	CEILING HEIGHT
	TOJ	TOP OF JOIST ELEVATION ABOVE FINISHED FLOOR
	[€ 3,−3]	CENTERLINE OF PIPE DOWN FROM CEILING OR ROOF
	EL ?'-?"	CENTERLINE OF PIPE A.F.F.
		RISER NIPPLE
	O DN	PIPE DOWN
	0	VERTICAL SUPPLY RISER
	☎	SPRINKLER RISER

SYMBOL

 $\overline{}$

SYMBOLS LEGEND

DESCRIPTION

APPROVED TYPE HANGER ON PIPE

1 -- A.T.R.

TYP. HANGER #11B

NO SCALE

PIPE SIZE (NOMINAL, INCHES)

CPVC

STEEL PIPE (THREADED LIGHTWALL)

-- RING

1 -- SAMMY sidewinder (swg-20 wood)

1 -- A.T.R.

1 -- RING 1 -- SAMMY GST-20

TYP. HANGER #05


NO SCALE


HANGER SPACING TABLE

STEEL PIPE (EXCEPT THREADED LIGHTWALL) N/A 12'-0" 12'-0" 15'-0" 15'-0" 15'-0" 15'-0" 15'-0" 15'-0" 15'-0"

| N/A | 12'-0" | 12'-0" | 12'-0" | 12'-0" | 12'-0" | 12'-0" | N/A | N/A

SPRINKLER LEGEND											
SYMBOL	OL SPRINKLER TYPE SIN # FINISH TEMP. THREAD K-FACTOR 1ST FLR 2ND FLR 3RD FLR 4TH FLR TOTAL										
	RELIABLE MODEL F1Res49 RESIDENTIAL RECESSED PENDENT	R3516	WHITE	155°	1/2"	4.9	131	131	121	4	387
③	RELIABLE MODEL RFC49 RESIDENTIAL CONCEALED PENDENT	RGC49	WHITE	165 °	1/2"	4.9	21	21	20	_	62
◀	RELIABLE MODEL F1Res44 RESIDENTIAL SIDEWALL	R3531	WHITE	155 °	1/2"	4.4	_	_	6	160	166
•	RELIABLE MODEL F1FR56 Q.R. RECESSED PENDENT	F1FR56	WHITE	155 °	1/2"	5.6	13	13	33	1	60
•	RELIABLE MODEL F1FR56 Q.R. PENDENT (EXPOSED - BELOW CEILING)	F1FR56	WHITE	155 °	1/2"	5.6	_	_	_	10	10
8	RELIABLE MODEL G6-46 CONCEALED PENDENT	F1FR56	WHITE	155 °	1/2"	5.6	28	27	6	_	61
4	RELIABEL MODEL F3QR56 Q.R. STANDARD SPRAY DRY HORIZONTAL SIDEWALL	F3QR56	CHROME	200°	1/2"	5.6	13	13	13	13	52
						TOTAL	206	205	199	188	798





110 00/12												
HANGER SPACING TABLE												
PIPE SIZE (NOMINAL, INCHES)		3/4"	1"	1-1/4"	1-1/2"	2"	2-1/2"	3"	4"	6"	8"	
STEEL PIPE (EXCEPT THREADED LIG	HTWALL)	N/A	12'-0"	12'-0"	15'-0"	15'-0"	15'-0"	15'-0"	15'-0"	15'-0"	15'-0	
STEEL PIPE (THREADED LIGHTWALL)		N/A	12'-0"	12'-0"	12'-0"	12'-0"	12'-0"	12'-0"	N/A	N/A	N/A	
COPPER		8'-0"	8'-0"	10'-0"	10'-0"	12'-0"	12'-0"	12'-0"	15'-0"	15'-0"	15'-0	
CPVC		5'-6"	6'-0"	6'-6"	7'-0"	8'-0"	9'-0"	10'-0"	N/A	N/A	N/A	

	SYMBOLS LEGEND
SYMBOL	DESCRIPTION
*	DENOTES HYDRAULICALLY CALCULATED SPRINKLER
#	HYDRAULIC REFERENCE POINT
3,-3,,	CEILING HEIGHT
TOJ	TOP OF JOIST ELEVATION ABOVE FINISHED FLOOR
[€ ?'−? <u>"</u>	CENTERLINE OF PIPE DOWN FROM CEILING OR ROOF
EL ?'—?""	CENTERLINE OF PIPE A.F.F.
	RISER NIPPLE
O DN	PIPE DOWN
0	VERTICAL SUPPLY RISER
◎	SPRINKLER RISER
/	APPROVED TYPE HANGER ON PIPE

	SPRINKLER LEGEND										
SYMBOL	SPRINKLER TYPE	SIN #	FINISH	TEMP.	THREAD	K-FACTOR	1ST FLR	2ND FLR	3RD FLR	4TH FLR	TOTAL
•	RELIABLE MODEL F1Res49 RESIDENTIAL RECESSED PENDENT	R3516	WHITE	155 °	1/2"	4.9	131	131	121	4	387
③	RELIABLE MODEL RFC49 RESIDENTIAL CONCEALED PENDENT	RGC49	WHITE	165 °	1/2"	4.9	21	21	20	_	62
■	RELIABLE MODEL F1Res44 RESIDENTIAL SIDEWALL	R3531	WHITE	155 °	1/2"	4.4	_	_	6	160	166
•	RELIABLE MODEL F1FR56 Q.R. RECESSED PENDENT	F1FR56	WHITE	155 °	1/2"	5.6	13	13	33	1	60
•	RELIABLE MODEL F1FR56 Q.R. PENDENT (EXPOSED - BELOW CEILING)	F1FR56	WHITE	155 °	1/2"	5.6	_	_	_	10	10
8	RELIABLE MODEL G6-46 CONCEALED PENDENT	F1FR56	WHITE	155°	1/2"	5.6	28	27	6	_	61
4	RELIABEL MODEL F3QR56 Q.R. STANDARD SPRAY DRY HORIZONTAL SIDEWALL	F3QR56	CHROME	200°	1/2"	5.6	13	13	13	13	52
						TOTAL	206	205	199	188	798

JOHN KNOX VILLAGE	URTYARDS BUILDING E	ew Independent Living Building	
JOHN KNOX	URTYARDS	ew Independent I	

REVISIONS:

1 07-10-24 PER CITY COMMENTS

DATE



CONTRACT NO.

CONTRACT WITH Straub Construction DRAWN BY:

> CHECKED BY: VC

PLOTTED FOR: APPROVAL DOCUMENT DATE: 07-10-24

SHEET NUMBER: 5 OF 5