

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Devon Perry	Partial	Monday, July 15, 2024

Informational:

1 Misc

5-20-24 DP. ESS was onsite today to push the casing for SS line A under Colbern Rd. They had to cut more of the abandoned 8" water main. There was a constant stream coming out of the pipe. I called the water department out to assist and they couldn't get it completely stopped. They broke the nut off of the top of the valve. ESS had a HI-MAX cap on site and installed that on the end of the 8" pipe to stop the small water flow. Sent pictures and videos to Brent. I believe it is on CIP's Colbern road improvement plans to remove most of that pipe. If the valve doesn't get fixed, I suggested to Brent that the 8" gets removed from the TEE and capped. The valve that is leaking is valve #58

5-21-24 DP. Crew was onsite today still working on sewer line A. Also reditching the temporary ditch along Colbern Dr. in anticipation of rain this evening.

5-22-24 DP. Crew finished running line A under Colbern through the encasement pipe. They still need to set MH A-8 on the south side of Colbern Rd. They tied the pipe under Colbern into MH A7 and still need to run the pipe from MH A7 to MH A6.

5-28-24 DP. Crew tied together sewer line A and backfilled. The 30 day clock

starts 5/28/24 on Sewer line A

6-26-24 DP. We are able to finish sewer testing starting this friday.

7-15-24 DP. All sewer testing is complete. Sewer bond inspection was received on Friday and sent to Andy and Reese with ESS this morning. They are suppose to start on repairs today.

**Comments:**