

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20233664  
Address: 2206 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Passed	Tuesday, July 16, 2024

Informational:

1 Misc

5-23-24 Dustin A, SW has not been poured yet. will need pre pour inspection called in

6-12-24 Dustin A, No work has been done. Will need to call in for a pre pour inspection

7-8-24 DP. DW was formed, Aggregate compacted, keep cross slopes in compliance. Approve to pour.

7-16-24 Dustin A, DW was poured to city specs and slopes are in compliance. Passed

**Comments:**