

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233664
Address: 2206 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Tuesday, July 16, 2024

Informational:

1	Misc	5-23-24 Dustin A, SW has not been poured yet. will need pre pour inspection called in
		6-12-24 Dustin A, No work has been done. Will need to call in for a pre pour inspection
		7-8-24 DP. DW was formed, Aggregate compacted, keep cross slopes in compliance. Approve to pour.
		7-16-24 Dustin A, DW was poured to city specs and slopes are in compliance. Passed

Comments: