

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Alex Fischer	Partial	Tuesday, July 16, 2024

Corrective Action Required:

1	Misc	-Line #1 A through D PASSED 5/15/24 AF -Line 1 to 8.5 line A PASSED 5/16/24 -Tie beams 2,3,4,5 from A to C PASSED 5/17/24 AF -A line 8.5 to 15.5 PASSED 5/22/24 AF -15.5-17 Line A and 70 ft of line 17 PASSED 5/23/24 AF -SW Parking Lot Retaining Wall, 12" Compacted AB3 rock per plan page RW1.1 please upload engineer report to portal 5/24/24 AF -Line 7 through 13 from A to C -A to D on Line 1 and 1 to 10.5 on A Line PASSED 5/28/24 AF -C Line from 16 to 17 Dock walls PASSED 5/29/24 AF -Line 6 from A to B masonry footing walls PASSED 4/6/24 AF -Masonry footings from B to C on 6 -Masonry footings from 6 to 12 on C -2 through 16 to C line tie beams PASSED 6/6/24 AF -C Lines masonry wall from 11 to 17 PASSED 6/11/24 AF -C Line from 10 to 11. 11 Line from D to C. D Line from 11 to 15. 15 Line from C to D. PASSED 6/13/24 AF
---	------	--

Informational:

2	Miscellaneous Correction	Line #1 A through D PASSED 5/15/24 AF -Line 1 to 8.5 line A PASSED 5/16/24
---	--------------------------	---

- Tie beams 2,3,4,5 from A to C PASSED 5/17/24 AF
- A line 8.5 to 15.5 PASSED 5/22/24 AF
- 15.5-17 Line A and 70 ft of line 17 PASSED 5/23/24 AF
- SW Parking Lot Retaining Wall, 12" Compacted AB3 rock per plan page RW1.1
please upload engineer report to portal 5/24/24 AF
- Line 7 through 13 from A to C
- A to D on Line 1 and 1 to 10.5 on A Line PASSED 5/28/24 AF
- C Line from 16 to 17
- Dock walls PASSED 5/29/24 AF
- Line 6 from A to B masonry footing walls PASSED 4/6/24 AF
- Masonry footings from B to C on 6
- Masonry footings from 6 to 12 on C
- 2 through 16 to C line tie beams PASSED 6/6/24 AF
- C Lines masonry wall from 11 to 17 PASSED 6/11/24 AF
- C Line from 10 to 11. 11 Line from D to C. D Line from 11 to 15. 15 Line from
C to D. PASSED 6/13/24 AF
- Line D from 5.5 to 10.5. Passed KB
- Line D from 1 to 5.5 -OK KN
- Inspected all light pole bases PASSED 7/16/24 AF

Comments: