

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	Patrick Schonfeldt	Partial	Wednesday, July 17, 2024

Informational:

1 Misc

6-21-24 PS partial inspection, contractor installed 6" service line from building to cleanout on west side of lot.

6-25-24 Contractor completed sewer service line from building towards stub stopping two sticks before stub. Service line cannot connect to stub riser until public main testing is completed and passed

7-17-24 PS Bair excavating for completion on sanitary service line. Public main passed testing

**Comments:**