

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Patrick Schonfeldt	Partial	Wednesday, July 17, 2024

Informational:

1 Misc

6-21-24 PS partial inspection, contractor installed 6" service line from building to cleanout on west side of lot.

6-25-24 Contractor completed sewer service line from building towards stub stopping two sticks before stub. Service line cannot connect to stub riser until public main testing is completed and passed

7-17-24 PS Bair excavating for completion on sanitary service line. Public main passed testing

Comments: