

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Wednesday, July 17, 2024

Informational:

1	Misc	<p>12/13/23 Wednesday JMJ (Thorne & Son) Contractor milled parking lot / driveway passage area approximately 25'X125' Southside of building #2. Repaved area with 3-01RC asphalt.</p> <p>07/15/24 Monday JMJ (Thorne & Son) Contractor laid base asphalt APWATYIAPWA Type 2Rec approximately 1,120 tons. Contractor will continued to lay base aggregate.</p> <p>07/17/24 Wednesday JMJ (Thorne & Son) Contractor had to stop laying base asphalt yesterday due to the inclement weather . Contractor continued the installation of base asphalt on the Southside of building #3.</p>
---	------	---

Comments: