

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232901
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, July 16, 2024

Informational:

1	Misc	7-16-24 BR Contractor (Selby Excavation) installed 40' of 8" PVC pipe from MH A-7 before running into heavy rock.
		7-17-24 BR Contractor (Selby Excavation) installed 280' f 8" PVC pipe from MH A-7 to MH A-1 with MH A-1 structure installed.

Comments: