

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20242655  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	John Jackson	Partial	Wednesday, July 17, 2024

Informational:

1 Misc

06/17/24 Monday JMJ

Contractor is excavating existing curb, sidewalk, and grass median/parkway for constructure of parking lot .

Informational:

2 Misc

06/18/24 Tuesday JMJ

Contractor continued to excavate for new parking lot.

06/26/24 Wednesday JMJ

Contractor continued to excavate and install new base rock.

06/28/24 Friday JMJ (Wil-Pav)

Contractor continued to excavate for the new parking lot.

07/02/24 Tuesday JMJ (Wil-Pav)

Contractor continued to excavation.

07/09/24 Tuesday JMJ (Wil-Pav)

Contractor continued to excavation & grading of newly constructed parking lot.

07/17/24 Wednesday JMJ (Wil-Pav)

Contractor continued to grading & compacting parking lot.  
The contractor began preparing parking lot for base asphalt.

**Comments:**