

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20235740
Address: 2135 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Thursday, July 18, 2024

Informational:
1 Misc 5-9-24 Dustin A, Dw is formed and compacted to city specs, Approved to pour
5-16-24 Dustin A, Dw is poured, slopes are in compliance. The wing on left side of approach is cracked and will need to be replaced.
7-18-24 Dustin A, DW wing was patched. Passed

Comments: