

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241062
Address: 3513 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Dustin Agcopra	Partial	Monday, July 22, 2024

Informational:

1	Miscellaneous Correction	Full erosion control is in place and must be maintained until CofO
---	--------------------------	--

Corrective Action Required:

4	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. - REPAIR SILT FENCE
---	---------------------------------------	--

Corrective Action Required:

5	DCM3 ESC REQUIRED 2 DAY	6-27-24 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.
---	----------------------------	--

Corrective Action Required:

6	DCM1 ESC REQUIRED NO FURTHER INSP	7-2-24 Dustin A, EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE. Has not been addressed. Fail
---	---	--

Corrective Action Required:

7	Misc	7-22-24 Dustin A, Erosion control has been installed and needs to be maintained until final.
---	------	--

Comments: