

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Bobby Richest	Partial	Monday, July 22, 2024

Informational:

1 Misc

7-10-24 BR Contractor (JB Bishop) formed up and compacted aggregate on north side entrance ready for concrete.

7-12-24 BR Contractor (JE Dunn) poured driveway entrance approach according to plan drawings and LS specifications.

7-19-24 BR Contractor (JE Dunn) poured patient drop off driveway entrance.

7-22-24 BR Contractor (JE Dunn) formed up and compacted aggregate on south side entrance ready for concrete.

Comments: