

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241620  
Address: 1809 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Not Ready	Wednesday, July 24, 2024

Informational:	
1 Misc	This was a portal frame only inspection. PASSED 6/14/24 AF
Corrective Action Required:	
2 Miscellaneous	Construction workers are inside working on fire blocking.
Correction	House is not ready for all rough inspection
	07/24/24. KBEARD 8:44am

**Comments:**