

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20242655  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Wednesday, July 24, 2024

Informational:  
1      Misc      07/24/24 Wednesday JMJ (Wil-Pav)  
Contractor laid approximate 1,300 tons of KCMMB A3 yesterday.  
Today the contractor is installing the second layer of base aggregate.

**Comments:**