

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235268
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Monday, July 22, 2024

Informational:

1	Misc	7-18-24 BR Contractor (Selby Excavation) installed 210' of 8" PVC pipe from MH A-9 heading to MH E-1.
		7-22-24 BR Contractor (Selby Excavation) installed 300' of 8" PVC pipe with MH E-1 structure installed.
		7-24-24 DA Contractor (Selby Excavation) installed 300' of 8" PVC pipe from MH E-1 to MH E-2 with MH E-2 structure installed.
		7-25-24 BR Contractor (Selby Excavation) installed 270' of 8" PVC pipe from MH E-2 to MH E-4 with MH E-3 & MH E-4 structure installed.

Comments: