

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232901  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Thursday, July 25, 2024

Informational:

1 Misc

7-16-24 BR Contractor (Selby Excavation) installed 40' of 8" PVC pipe from MH A-7 before running into heavy rock.

7-17-24 BR Contractor (Selby Excavation) installed 280' f 8" PVC pipe from MH A-7 to MH A-1 with MH A-1 structure installed.

7-18-24 BR Contractor (Selby Excavation) installed 220' of 8" PVC pipe from MH A-1 to MH A-2 with MH A-2 structure installed.

7-19-24 BR Contractor (Selby Excavation) installed 170' of 8" PVC pipe from MH A-1 to MH A-2 with MH A-2 structure installed.

7-22-24 BR Contractor (Selby Excavation) installed 300' of 8" PVC pipe from MH A-2 to MH A-4 with MH A-3 & MH A-4 structure installed.

7-24-24 DA Contractor (Selby Excavation) installed 220' of 8" PVC pipe from MH A-4.

7-25-24 BR Contractor (Selby Excavation) installed 250' of 8" PVC pipe to MH C-1 with structure installed.

**Comments:**