

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20216450  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Thursday, July 25, 2024

Informational:

1	Misc	6-25-24 BR Contractor (ESS) installed 150' of 36" HDPE pipe from storm box#1000 to storm box#1002. Storm boxes# 1000, 1001, & 1002 structures are installed.
		7-10-24 BR Contractor (ESS) installed 210' of 36" HDPE pipe from storm box#1002 to storm box#1003. Storm box #1003 structure is installed.
		7-11-24 BR Contractor (ESS) installed 220' of 36" HDPE pipe from storm box#1003 to storm box#1005. Storm box#1004, storm box#1005 structure are installed. Also they installed 50' of 15" HDPE pipe from storm box#1003 to storm box#1101 with storm box#1101 structure installed.
		7-12-24 BR Contractor (ESS) installed 50' of 36" HDPE pipe from storm box#1005 to storm box#1006. Storm box#1006 structure is installed.
		7-24-24 DA Contractor (ESS) installed 210' of 24" HDPE pipe from storm structure #700 to storm box #702 with storm boxes #701, box #702 installed.
		7-25-24 BR Contractor (ESS) installed 200' of 18" HDPE pipe from storm bx #702 to storm bx #704 with storm boxes #703, box #704 structure installed.

**Comments:**